

1st & Final bill

Job number: 002-23-000019

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586712

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Name of work:</u>	Construction of CC road @ Harohalli village in chowdeshwari ward no-02 of yelahanka Sub-division.					
	<u>Work order:</u>	BBMP/EE/4NK.2/E-PMT-19/W.O/02/2022-24 dt-20-10-2023					
	<u>Estimate cost:</u>	Rs. 25.00 lacs.					
	<u>A/S no:</u>	CE/4NK.2/AS/55/2022-23 dt-22-08-2022.					
	<u>T/S no:</u>	CE/4NK.2/TS/72/2022-23 dt-22-08-2022					

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	(01) Earthwork excavation by manual means for drains, canals, waste weir draft approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils as per drawing and technical Specifications, including setting out, shoring, bracing, caution lights, removal of stumps and other deleterious matter, excavated surface levelled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50m and lift upto 1.5m including cost of labour, tools & other appurtenances required to complete the work. Loading & unloading of stone boulder (Tipper 5.5m ³)						
	Some aggregates / Sand / Kanker / Moosm.						

For ism

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586713

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc., of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	pre-measurent recorded vide MB no -				5868	& Page no /	586790
						ie Total Qty = 89.88 cum	
						@ 334/cum =	30.053-cu
(62)	providing & laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS codes machine mixed, laid in layers not exceeding 150 mm thickness. well compacted using plate vibrator, including all lead & lifting.						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	→ cost of all materials quality, labour, usage charges & machineries, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) size graded crushed coarse aggregates - pre-measurement Recorded vide MB no - 5868 & page no - 586791 ie Total Qty - 117.85 cum. @ 6109.00/cum = 7,19,949.00						

Varun A

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586714

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
(03)	Supplying, fitting and placing un-coated TMT bar Reinforcement in Sub-structure complete as per drawing and Technical Specifications. pre-measurement recorded vide MB no - 5868 & page no - 586793 ie total Qty - 1.55 tonne ✓ @ 101387.00 / Tonne = 1,57,150.00						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	(64) providing and laying in position Reinforced Cement Concrete for all sub-structures of building, irrigation works, sub-structure works of bridges, drain works & other parallel works from 0.50m to 3.50m height. The concrete / trap / basalt crushed graded coarse aggregates laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts. Cost of all materials of quality conforming to the requirements of relevant IS codes, labour, usage charges of machinery, curing and all other appurtenances, required to complete the work as per technical specification (The cost of steel reinforcement & formwork to be paid separately) M-20 Design mix using 20mm nominal size graded crushed coarse aggregates.						

Samir

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586715

Serial No.
Name of work From To
Name of Contractor of nature of Agency
Date of commencement of work

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	For RCC drain - ~~B&B~~ @ Akashvihar layout 1st main Road near House no - 299 sidewalls						
		01	30.00	0.90	0.15	= 4.05	
		01	30.00	0.90	0.15	= 4.05	
		01	20.80	0.90	0.15	= 2.94	
		02	30.00	0.15	0.60	= 5.40	
		02	30.00	0.15	0.60	= 5.40	
		02	21.80	0.15	0.60	= 3.92	
		Total Qty = 25.77 cum					

CSFC
Ranjana
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yrk. Zn)
Yelahanka, Bengal

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
			@ 6873.00	/Cum	=	<u>1,77,612.00</u>	
(05)	providing & fixing pre cast reinforced Cement concrete covering slabs of 10cm thick made of M25 with OPC cement, @ 340kgs /Cum with 20mm and down size graded granite metal coarse aggregates @ 0.74 Cum and fine aggregates @ 0.70 Cum with superplasticizer machine mixed, including providing and removing centering shuttering strictly propping etc. for edges of slabs with TMT steel (Fe 500) cost of all materials labours, all lead and lift Hom of machinery, working including cost of reinforcement etc. Complete as per directed by the Engineer in charge of the work.						

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586716

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>For RCC drain</u> @ Akashvihar layout 1st main Road House no. 299 missing covering Slab @ Existing drain	01 x	30.00	0.90	-	27.00	
		01 x	30.00	0.90	-	27.00	
		01 x	21.80	0.90	-	19.62	
		14 x	0.60	0.90	-	7.56	
		12 x	0.60	0.90	-	6.48	
		8 x	0.60	0.90	-	4.32	
		4 x	0.60	0.90	-	2.16	
		6 x	0.60	0.90	-	3.24	
		5 x	0.60	0.90	-	2.25	

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yr. Zone)
Yelahanka, Bangalore

MEASUREMENT BOOK

Date 1	Full description, etc. of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
						100.085mm	
						@ 2072.00/sqm	
							= 207,365.76
(06)	Earth work in surface excavation by mechanical means for lowering & levelling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications including setting out, shoring, strutting, barricading, caution lights, removal of sludge and other deleterious matter including dressing of excavated surface disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50m & lift upto 1.5m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work						

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586717

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	pre-measurement recorded vide MB no - 5868 & page no - 586794					ie Total Qty - 201.94 Cum	
	(07) providing & constructing un-reinforced plain cement concrete pavement thickness as per design over a prepared sub-base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (4 grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25mm, mixed in a concrete mixer of not less than 0.2 cum					@ 71.50 / Cum = 14438.00	

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Capacity and appropriate weight batches using approved mix design laid in approved fixed side formwork (Steel channel, lashing and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formworks as per drawing) Spreading the concrete with shovels, rakes, Compacted using needle, Screed and plate vibrators and Finished in conditions operation including construction joints, primer, sealant, curing of concrete slabs for 14-days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges cost and conveyance of all materials, labour, equipments etc, Complete as per the directions of the Engineer-in-charge of the work.						

Salim

M. A. R. 57 (Rule 116)
Measurement Book

No. E

586718

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions			Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5	Depth 6		
	CC road @ 2nd cross franknuthi; Layout Harshali KEB.	01 X	15.00	$\frac{5.6+5.4}{2}$	0.15	12.38 ✓	
		01 X	15.00	$\frac{5.4+5.6}{2}$	0.15	12.38 ✓	
		01 X	15.00	$\frac{5.6+5.4}{2}$	0.15	12.38 ✓	
		01 X	15.00	$\frac{5.4+5.1}{2}$	0.15	11.81 ✓	
		01 X	15.00	$\frac{5.1+5.2}{2}$	0.15	11.59 ✓	
		01 X	15.00	$\frac{5.2+5.2}{2}$	0.15	11.70 ✓	

CSFC
Rameshwaril
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yr. Zn)
Yelahanka, Bangalore

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		01 x	15.00	$\frac{5.2+5.3}{2}$	0.15	11.81	
		01 x	10.20	$\frac{5.3+5.1}{2}$	0.15	7.96	
		01 x	16.00	$\frac{5.1+5.2}{2}$	0.15	12.36	
		Total Qty				104.35	
		(a) 7163.20 / cum = 7,47,505-00					
	(08) Cost of Haulage Excluding loading and lead 10km = 100 ft. km						

Latim / 16

df
mp

CGFC
Ranjana
Electronics
(BOM)
velankar

No. E

586719

From To

Name of Contractor of nature of Agency.....

[illegible]

Date	Full description, etc, of work	Number	Length	Breadth	Depth	Contents	Measurement
1	2	3	4	5	6	7	8
	Qty Same as item no-01		82.98	X 1.28	-	115.17	
	Qty Same as item no-06		201.94	X 2.10	-	424.06	
						539.24 t.km	
					Total Qty =		
					@ 105.60 / t.km		
							= 56,944-
					Sub-total =		21,10,016-
					18% GST =		3,79,983.00
					Total =		24,90,999.

Asst. Executive Engineer
Yelahanka Sub. Division
(EBMP Ynk. Zn)
Yelahanka, Bangalore

105.60 / t.km	= 56,944.00
Sub-total	= 21,10,016.00
18% GST	= 3,79,883.09
Total	= 24,90,999.09

4 min 23/11/23

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	<u>Certificate:</u> 01) The above work is done satisfactorily and complete in all respect- 02) There is no department material issued for this work - 03) This work comes under <u>BBMP limit</u> <i>Rameshjeet</i> Asst. Executive Engineer Yelahanka Sub. Division (BBMP Ynk. Zn) Yelahanka, Bangalore			<i>(Minim)</i>		<i>7B</i> <i>23/11/23</i>	

No. E

586720

Serial No. From To

Name of work To

Name of Contractor of nature of Agency..

Date of commencement of work.....		Dimensions
-----------------------------------	--	------------

Name of Contractor or Nature of Work							
Date of commencement of work							
Date 1	Full description, etc., of work 2	Number 3	Dimensions		Depth 6	Contents 7	Reference to last Measurement 8
			Length 4	Breadth 5			
	Akashvihar Layout Harohalli 81.80mtr W2 W60 House no 299 Main Road Harohalli Lake Yelahanka Sub. Division (BBMP Ynkd Zn) Yelahanka, Bangalore			HAROHALLI VILLAGE Circle Nagehalli main road.		KEP. 7 fracture; 40 W2 - W6197 and cross 115.20m INDEX CC Road Reedrain. Kenchenahalli. 23/11	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1		3	4	5	6	7	8
	1 st and 2 nd Final bill					Job Code: 002-23-000019, SBR No: 39 Date: 24/11/23	
	Gross Amt = Rs 2490900 = 00 PSD = Rs - CGST = 21109 = 00 SGST = 21109 = 00 IT = 24909 = 00 LC = 24909 = 00 CBT = 2491 = 00 Royalty = 40000 = 00 T.D. = 134527 = 00 Net Amt = Rs 2356373 = 00					Audited & Admitted for Rs. 2490900 = 00 2356373 = 00 by Credit 134527 = 00 by adjustment 24/11/23 Accts. Supdt Yelahanka Division BBMP Exe. Engineer Yelahanka Division BBMP	